

Culvert Bridges 2 of 2



Pillar Construction Engineers inspecting the use of GeoWeb/Compacted aggregate pillows instead of concrete. Two 18" culverts are to be placed here.



A cut and fill grade on Via Monte at Ridge Lots 8-10. A 3" GeoWeb/aggregate road base will place the full length between the two 18" culverts as a porous road design due to the wetness of the area.



A double 30" culvert bridge spanning what was previously only passable by foot. Again excellent use of GeoWeb was implemented for soil retention.